

TOWN OF HANOVER FIRE DEPARTMENT

32 CENTER STREET, HANOVER, MASSACHUSETTS 02339 TEL. 781-826-3151 FAX 781-826-3151

JASON CAVALLARO, CHIEF

FRED FREEMAN, DEPUTY CHIEF

North Hanover Fire Sub-Station – Conceptual Work Plan

Prepared for Public Meeting 9-19-2022

1. Town Meeting Design Approval – \$550K funding approved

May 2021; Complete

2. Property Acquisition – Via tax title

Oct 2021; Complete

3. Owner's Project Manager Selection - Pomroy Associates

April – May 2022; Complete.

4. Designer Selection – Saccoccio Associates

June – August 2022; Complete

- Review respondents' RFOs
- Attend interviews
- Assist in negotiation of contract
- 5. Phase I Feasibility Study –

Sept – Dec 2022; In progress

- Develop project program and space needs requirements; In progress
- Site review and analysis and geotechnical study
- Site Survey / Wetland flagging; Scheduled for next week
- Schematic floor plans; In progress
- Conceptual elevations
- Preliminary Mechanical systems
- Construction cost estimating
- Total project budget development
- Public presentation during Selectboard meeting

6. Phase II – Design Development / Construction Documents –

Dec 2022 – Town Meeting (Special Fall 2023/Annual Spring 2024)

- Cost estimate at completion of development stage
- Value engineering
- Life cycle cost analysis of system and materials
- Quality control review at 95% 100% completion of construction documents
- Site plan permitting/Public Hearings
 - o Zoning Board
 - o Conservation Commission
 - o Planning Board/Storm Water Management DEP
- Bidder pre-qualifications (if applicable)
- Town Presentations/Public Hearings

7. Phase III – Contract Bidding / Bid & DCAM Reviews / Contract Award –

Pending Town Meeting Affirmative Vote

• Project advertising, bidding, and contract award

8. Phase IV – Construction and Close-out –

Pending Town Meeting Affirmative Vote

- Contract administration
- Onsite Management
- Owner vendor coordination
- Project Close-out